Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total upto date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
202	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 40x40x6mm -- All terms and conditions are as per Tender Document	Mtr	4.00	284.00	1136	0.00	284.00	0	0	284	0	0.00	0
203	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. 14SWG -- All terms and conditions are as per Tender Document	sq.cms	5000.00	0.40	2000	0.00	0.40	0	0	0	0	0.00	0
204	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia -- All terms and conditions are as per Tender Document	No	2.00	2945.00	5890	0.00	2945.00	0	0	2945	0	0.00	0
205	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts. -- All terms and conditions are as per Tender Document	No	2.00	4662.00	9324	0.00	4662.00	0	0	4662	0	0.00	0
206	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x3mm -- All terms and conditions are as per Tender Document	Mtr	20.00	83.00	1660	0.00	83.00	0	0	83	0	0.00	0
207	600x600x6mm GI Plate -- All terms and conditions are as per Tender Document	Each	4.00	847.00	3388	0.00	847.00	0	0	847	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
208	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. 4 core 10 sqmm -- All terms and conditions are as per Tender Document	Mtr	15.00	127.00	1905	0.00	127.00	0	0	127	0	0.00	0
209	4 core 16 sqmm -- All terms and conditions are as per Tender Document	Mtr	10.00	151.00	1510	0.00	151.00	0	0	151	0	0.00	0
210	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.On wall /Structure 6 sqmm to 16 sqmm -- All terms and conditions are as per Tender Document	Mtr	30.00	33.00	990	0.00	33.00	0	0	33	0	0.00	0
211	25 sqmm to 75 sqmm -- All terms and conditions are as per Tender Document	Mtr	150.00	37.00	5550	0.00	37.00	0	0	37	0	0.00	0
212	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.In soil (ordinary) -- All terms and conditions are as per Tender Document	Mtr	30.00	86.00	2580	0.00	86.00	0	0	86	0	0.00	0
213	Asphalt cutting -- All terms and conditions are as per Tender Document	Mtr	5.00	125.00	625	0.00	125.00	0	0	125	0	0.00	0
214	Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150mm all-round the cable. -- All terms and conditions are as per Tender Document	Mtr	30.00	111.00	3330	0.00	111.00	0	0	111	0	0.00	0
215	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) 25mm dia	Each	2.00	93.00	186	0.00	93.00	0	0	93	0	0.00	0
216	32mm dia -- All terms and conditions are as per Tender Document	Each	2.00	132.00	264	0.00	132.00	0	0	132	0	0.00	0
217	Supplying and fixing 2mm thick perforated cable tray with powder coated paint on existing MS angle support using necessary GI bolts/nuts and washer or welding as required 300x50mm -- All terms and conditions are as per Tender Document	Mtr	5.00	590.00	2950	0.00	590.00	0	0	590	0	0.00	0
	Supply and laying double walled corrugated (DWC) HDPE Pipe including all necessary connecting Sockets/Couplings/Tees/Bends/End-caps of same materials in existing trench as per IS 14930 part -II suitable for drawing underground cables. 40mm OD / 32mm ID -- All terms and conditions are as per Tender Document	Mtr	50.00	106.00	5300	0.00	106.00	0	0	106	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous						Qnty	Rate	Amount
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount			
219	50mm OD / 38mm ID -- All terms and conditions are as per Tender Document	Mtr	40.00	163.00	6520	0.00	163.00	0	0	163	0	0.00	0	
220	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes. 1.5 sqmm -- All terms and conditions are as per Tender Document	Each	30.00	3.00	90	0.00	3.00	0	0	3	0	0.00	0	
221	2.5 sqmm --- All terms and conditions are as per Tender Document	Each	20.00	4.00	80	0.00	4.00	0	0	4	0	0.00	0	
222	4 sqmm --- All terms and conditions are as per Tender Document	Each	10.00	7.00	70	0.00	7.00	0	0	7	0	0.00	0	
223	6 sqmm --- All terms and conditions are as per Tender Document	Each	8.00	7.00	56	0.00	7.00	0	0	7	0	0.00	0	
224	10 sqmm -- All terms and conditions are as per Tender Document	Each	15.00	9.00	135	0.00	9.00	0	0	9	0	0.00	0	
225	16 sqmm -- All terms and conditions are as per Tender Document	Each	4.00	13.00	52	0.00	13.00	0	0	13	0	0.00	0	
226	35 sqmm Long Barrel -- All terms and conditions are as per Tender Document	Each	4.00	37.00	148	0.00	37.00	0	0	37	0	0.00	0	
227	Supplying and running GI/Copper conductor for grounding and (along with other wires in conduit system of wiring) using necessary suitable size clamps, nails, guttas/spacers etc. GI Wire 8 SWG	Mtr	50.00	21.00	1050	0.00	21.00	0	0	21	0	0.00	0	
228	Supplying and drawing PVC flexible one pair telephone unarmoured tinned copper cable. 2Pair---- All terms and conditions are as per Tender Document	Rmt.	50.00	15.00	750	0.00	15.00	0	0	15	0	0.00	0	
229	Constructing brick masonry inspection chamber 600x600mm and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non- modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38kg (weight of cover 23kg and weight of frame 15kg) R.C.C top slab with cement concrete M 15 with 20mm and down size granite metal, foundation concrete M5 with 40mm and down size granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, HOM of machineries complete as per specifications. Specification no. KBS ---- All terms and conditions are as per Tender Document	Nos	2.00	10443.00	20886	0.00	10443.00	0	0	10443	0	0.00	0	

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total upto date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
230	Providing and fixing unplasticised PVC pipes 10.00 kg/sq.cm working pressure chemp plast/wavin or equivalent make with pipe fittings, clips, making good the floor , including cost of all materials, labour charges, HOM of equipment and testing complete as per specifications. do- with 90mm outer dia ---- All terms and conditions are as per Tender Document	m	20.00	560.00	11200	0.00	560.00	0	0	560	0	0.00	0
231	do- with 110mm outer dia ---- All terms and conditions are as per Tender Document	m	13.00	802.00	10426	0.00	802.00	0	0	802	0	0.00	0
232	do- with 160mm outer dia ---- All terms and conditions are as per Tender Document	m	9.00	1690.00	15210	0.00	1690.00	0	0	1690	0	0.00	0
233	Providing and fixing white vitreous china clay, **water closet europeon type** (pedestal type, p-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level,P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets , 40mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design,painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. Specification no.KBS 11 ---- All terms and conditions are as per Tender Document	Each	19.00	5983.00	113677	0.00	5983.00	0	0	5983	0	0.00	0
234	Providing and fixing white vitreous china clay,flat back or half stall **urinal basin** of size 580x380x350mm in the range of two with 7.5 litres P.V.C automatic flushing cistern, C.I / M.S brackets ,standard flush pipe and C.P brass spreaders with brass unions and G.I clamps, C.I trap with outlet grating and other couplings in C.P brass, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	4.00	9698.00	38792	0.00	9698.00	0	0	9698	0	0.00	0
235	Providing and fixing white vitreous china clay,flat back **wash basin** size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets ,32mm C.P brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	13.00	4530.00	58890	0.00	4530.00	0	0	4530	0	0.00	0
	Providing and fixing C.P brass towel rail 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P brass screws including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	2.00	912.00	1824	0.00	912.00	0	0	912	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
237	Providing wash basin brackets of approved 1st qyuality and make confirming to ISI specifications and fixing for low down cistern as directed. Rate includes cost of materials and conveyance to work spot. ---- All terms and conditions are as per Tender Document	Pair	13.00	265.00	3445	0.00	265.00	0	0	265	0	0.00	0
238	Providing pedestal for wash basin of approved 1st qyuality and make confirming to ISI specifications and fixing for low down cistern as directed. Rate includes cost of materials and conveyance to work spot. ---- All terms and conditions are as per Tender Document	Each	13.00	1020.00	13260	0.00	1020.00	0	0	1020	0	0.00	0
239	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. ---- All terms and conditions are as per Tender Document	Each	26.00	185.00	4810	0.00	185.00	0	0	185	0	0.00	0
240	Providing **stoneware gully trap** of approved quality and make fixing in M-15 and plastering with CM 1:3 whereyer necessary. (Rate includes cost of all materials, fixtures and lead). 15x15cms ---- All terms and conditions are as per Tender Document	Each	4.00	315.00	1260	0.00	315.00	0	0	315	0	0.00	0
241	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe. 110 mm dia ---- All terms and conditions are as per Tender Document	m	10.00	479.00	4790	0.00	479.00	0	0	479	0	0.00	0
242	do- 160mm dia ---- All terms and conditions are as per Tender Document	m	20.00	968.00	19360	0.00	968.00	0	0	968	0	0.00	0
243	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	2.00	282.00	564	0.00	282.00	0	0	282	0	0.00	0
244	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	18.00	185.00	3330	0.00	185.00	0	0	185	0	0.00	0
245	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	2.00	475.00	950	0.00	475.00	0	0	475	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total upto date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
246	do- 25mm dia nominal bore ---- All terms and conditions are as per Tender Document	Each	1.00	688.00	688	0.00	688.00	0	0	688	0	0.00	0
247	–do– 32mm nominal bore ---- All terms and conditions are as per Tender Document	Each	3.00	1108.00	3324	0.00	1108.00	0	0	1108	0	0.00	0
248	–do– 40mm nominal bore ---- All terms and conditions are as per Tender Document	Each	2.00	1480.00	2960	0.00	1480.00	0	0	1480	0	0.00	0
249	–do– 65mm nominal bore ---- All terms and conditions are as per Tender Document	Each	1.00	2985.00	2985	0.00	2985.00	0	0	2985	0	0.00	0
250	Providing and fixing unplasticised PVC connection pipe with brass union 15mm nominal bore 300 mm length of PVC connection including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Set	12.00	307.00	3684	0.00	307.00	0	0	307	0	0.00	0
251	Providing and fixing in position 40mm nominal bore non return valve vertical type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Nos	2.00	1672.00	3344	0.00	1672.00	0	0	1672	0	0.00	0
252	do- 40mm dia ---- All terms and conditions are as per Tender Document	m	20.00	307.00	6140	0.00	307.00	0	0	307	0	0.00	0
253	do- 63mm dia ---- All terms and conditions are as per Tender Document	m	5.00	405.00	2025	0.00	405.00	0	0	405	0	0.00	0
254	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 Litre capacity) as per IS 12701 1996. ---- All terms and conditions are as per Tender Document	Each	1.00	9875.00	9875	0.00	9875.00	0	0	9875	0	0.00	0
	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for not and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 15mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	2.00	151.00	302	0.00	151.00	0	0	151	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous								
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
256	20mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	15.00	245.00	3675	0.00	245.00	0	0	245	0	0.00	0
257	25mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	10.00	290.00	2900	0.00	290.00	0	0	290	0	0.00	0
258	32mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	20.00	360.00	7200	0.00	360.00	0	0	360	0	0.00	0
E1	Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical specification.	Cum	0.00	0.00	0.00	3524.67	79.26	279353	0	79	0	3524.67	279353
E2	KSRB 2-2.4 : Excavation 1.5m and above in width in soft rock without blasting for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches not exceeding 1.5 m. in depth, stacking the excavated stuff from edges of excavation with lead upto 50m including cost of explosives, labour and HOM of equipment complete as per specifications. specification. No. KBS 2.1.C / 2.9.4 / 2.18 / 2.19	Cum	0.00	0.00	0.00	557.54	1029.17	573799	0	1029	0	557.54	573799
	Grand Total				**31389696**			**23016529**			**8369038**		**31385567**

23016919-00

31385957

Certificate

1.The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. There are no departmental issues for this work

Bill Corrn.

Contractor

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92